



Hudson Department of Public Works

1 Municipal Drive
Hudson, MA 01749

978-562-9333

Water Update – June 14, 2019

Treatment: The treatment vessel disinfection will be completed on Monday, June 17; media installation will follow. The Town staff will continue to work on infrastructure in preparation for start-up. The chemical injection equipment installation will begin on Monday, June 17th. Interior electrical work continues as planned. Exterior electrical work will continue next week, with exterior piping scheduled to start next week.



The resin for filter vessels at Chestnut



Filter vessels at Chestnut Filtration

Cranberry Well: Installation of the filter vessels has been completed. Electrical work and exterior piping will continue over the coming weeks.



Carbon filter vessels at Cranberry Well

Readings: The Town is waiting for the results from the most recent sample. Results will be posted as soon as they become available.

Please continue to check the Town website for updates.